

## Road Committee Report

01/16/2023 thru 02/11/2023

### Road Work and Repairs

#### Section 6:

Working the Ranch Road from Highway 166 to Wofford's Gate

- Blade to build road bed, roll-in and water to set materials
- Compacted materials with large roller and 7420
- Need two more days to finish

#### Section 4:

Worked Bandolero from Winchester Pass to Six Shooter

- Blade, water and roll-in
- Placed 6 loads of road mix to work rocky sections

Reclaimed 11 loads of donated creek sand and gravels from 106/108 Bandolero Trail

#### Section 2:

Dozer prep work from 208 Low Meadow to 307

- Removed large imbedded road rocks, adjusted pitch and drainage

Trimmed and hauled 1 trailer load of limbs from Limpia Canyon to brush pile

#### Section 1:

Scheduled to work Tomahawk from cattle guard to Community Center after Ranch Road

- Blade, place materials and water as needed
- Repairs to be addressed on Cross Trail from Tomahawk to Thompson Trail
- Installation of culvert at 103 for property owner's drive way

#### Scheduled requests:

Lower Tomahawk to Crazy Horse Loop, East and West Yellow Knife, Tejano Trail Loop to McGuire Ridge, High Meadow, Cross Trail, 103 Six Shooter, Apache Mountain at 112, Limpia Canyon, 107 Remington Ridge

Scheduled to finish working 302 Bandolero to Squaw Valley

#### Equipment Repairs & Maintenance

##### 580K Backhoe

- Serviced air filters, greased pivot points, added hydraulic fluid to transaxle
- Replaced front loader hydraulic hose on bucket roll

##### 410G Backhoe

- Installed fuel tank, replaced fuel pickup strainer, gasket and fuel filter
- Currently replacing the fuel injectors and seals

##### International Water Truck

- Low fuel pressure present at fuel filter test point after sitting overnight

##### Mack Dump Truck

- Radiator to be flushed a second time with a rust removal solution

#### Road Material Processing

- Reclaimed 11 loads of sand and gravel from 106/108 Bandolero Trail
- Excavated 3 loads of clay from 101 Limpia Canyon
- Processed 14 loads or approx 200 cubic yards of road mix

#### Additional Information

- Pushed up Brush Pile. Fireplace ashes continue to be dumped at brush pile, 2 new piles
- Community Center septic tank continues to clog. Ready to excavate and replace lines
- Road work schedule has resumed with Section 1 and requested repairs are being worked in
- It takes 3 days and a two man crew to process 250 cubic yards of road mix. Cost per yard is approximately \$5. Caliche cost per yard is \$31.25. Kiewit road base per yard is \$30.

Sincerely Submitted, Road Committee Chairman and Crew