Road Committee Report

09/12/2022 thru 10/08/2022

Road Work and Repairs

Repair work on Tomahawk from Community Center to Cross Trail
Repair work on Ranch Road from cattle guard to Highway 166
Repair work on High Meadow: Shuttled fill materials to cover washouts
Repair work at 105 to 200 Squaw Valley: Shuttled fill materials to cover mud seeps
Repair work at 204 Limpia Canyon: Shuttled fill materials to cover rocky road bed
Repair work at 412 Tejano Trail Loop: Shuttled reclaimed materials to cover washout
Repair work at 300 Cochise Canyon: Dozer work to rebuild road bed washout
Repair work at Community Center: Shuttle materials to fill in washouts
Worked Cochise creek crossings: Dozer work to remove boulder debris to improve drainage
Worked Limpia creek crossing at Community Center: Dozer work to clean downstream debris
Worked 109 Tomahawk: Hauled and placed 5 loads of road mix to cover rocky roadbed section
Culvert installation at 206 Juniper Pass for property owner's driveway entrance
Worked Thompson Trail from Tomahawk to Saddle Bags
Worked Saddle Bags from Thompson to High Lonesome
Worked High Lonesome from Saddle Bags to 204 (Third switch back)

Equipment Repairs & Maintenance

Lincoln Welder

- Yearly service: Oil change with oil filter and new fuel filter 410G Backhoe
 - Oil and filter change, Ordered fuel filter, checked all fluids

Road Material Processing

- Reclaimed 4 loads of sand and gravel from 108 Squaw Valley
- Reclaimed 2 loads of gravel from 101 Colleen Canyon creek crossing
- Reclaimed sand and gravels from Stagecoach culvert inlet for Cochise repairs
- Processed 6 loads of sand and gravels to mix with clay for road mix

Additional Information

- Pushed up Brush Pile as needed
- Fabricated new 3" sifting screen for larger aggregate size yield in our road mix
- Cleaned out sewer line clog at septic tank inlet tee
- Training with Billy Moore on Backhoe operation, Material processing and maintenance
- Placed order for Diesel and Unleaded fuels
- Current Caliche price from Curtis Evans delivered to Community Center is \$375/12cy (\$31.25/cubic yard)
- Current price for 1 ¾ screened Road Base from Kiewit Plant is \$4/Ton,
- RH trucking is \$110/ hour, Trucking time to Community Center is 4 hour round trip, 3 hour if delivered to the Ranch Road.
 Truck capacity is 24 tons or approximately 16 cubic yards

(\$96 Materials + \$440 Trucking) \$536/16cy=\$33.50/cy or \$26.63/cy to Ranch Road

Sincerely Submitted, Road Committee Chairman